Langhorne Gables Drainage Improvements Preliminary Bar Chart Schedule REV1 August 21, 2025



T C	Task Name			Duration	Start	Finish	September 2025 3/31/259/7/259/14/259/21	October 2025	November 2025 20/26/211/2/2511/9/251/16/2	December 2025 2 1/23/2 1/30/2 2/7/252/14/2 2/21	January 2026	February 2026
1	Base Bid Work), 3 1/23/1/23// 1 1/ /23//21,	<u>- </u>	<u> </u>	<u> </u>	1/2 2/20/2 1/ -1 /20 /11/24 /10/2	NIT 23/ 242/ 1/ 20/2/ 0/ 202
2	Mobilization/Staging Are	a Set-up		5 days	Mon 9/8/25	Fri 9/12/25						
3	(SH 10) Adams Ave; IN-28	SA, IN-28 to Exist. Tie	e-In	5 days	Thu 9/11/25	Wed 9/17/25						
4	(SH 5) Longview Ave; IN-2	to Exist. Tie-In		3 days	Thu 9/18/25	Mon 9/22/25						
5	(SH 5) Longview Ave: IN-4	I, IN-3, & IN-4		4 days	Sat 9/20/25	Wed 9/24/25						
6	(SH 7) Willow Ave: IN-4, IN-13 to Tie-In		8 days	Wed 9/24/25	5 Fri 10/3/25							
7	(SH 5) Longview Ave: IN-5, IN-6C, In-6B, IN-6A, IN-7 (SH6) Longview Ave; IN-8, IN-9, IN-10, IN-11, IN-12			11 days	Fri 10/3/25	Fri 10/17/25						
8				7 days	Sat 10/18/25	Mon 10/27/2			-			
9	SH 6) Longview Ave; MH-1, IN-14, IN-15 , IN-16			6 days	Mon 10/27/2	2 Mon 11/3/25						
	SH 9) Adams Ave; FES-1, MH-5, IN-20, HW-1, IN-19, IN-21			10 days		Thu 11/13/2						
	SH 9) Adams Ave; IN-16A, In-17, IN-18 to MH-5			8 days		Tue 11/25/25						
	SH 8) Jefferson Ave: HW-2, HW-3, IN-52, IN-53, Swales			9 days		2Mon 12/8/25						
		SH 8) Jefferson Ave; IN-27, IN-28, IN-29		6 days		Tue 12/16/25						
		SH 8) Jefferson Ave: IN-26, IN-25, IN-24, IN-23, IN-22				2Fri 12/26/25						
	Alternate 1 Work			8 days	WCG 12/17/2	111112/20/25					•	
		D IN A VD 2 VD 1	INI E to Evict	1	Th.: 12/25/2							
	(SH 13) Clay Ave; IN-C, IN-B, IN-A, YD-2, YD-1, IN-E to Exist.			15 days		Wed 1/14/26				'	_	_
	(SH 13) Fir Ave; IN-E/F, IN-D, YD-8, YD-7, YD-6, YD-5, YD-4, TD-3			17 days	Sat 1/10/26	Mon 2/2/26						
18	Other Misc. Work											
19	Erosion & Sedimentation Control			15 days	Mon 9/8/25	Tue 1/13/26						
20	Driveway Restoration			8 days	Mon 10/6/25	Fri 1/23/26		—				I
21	Existing Features- Restoration			10 days	Mon 10/13/2	Tue 2/10/26						
22	Lawn Restoration			12 days	Tue 10/14/2	Wed 2/11/26						
23	ermenant Paving Restoraiton			10 days	Mon 10/13/2	Tue 2/10/26						
		Task		Project Summary		Manu	al Task	Start-only	Е	Deadline	+	<u> </u>
-	: Langhorne Gables 07.2	Split		Inactive Task		Durat	ion-only	Finish-only	3	Progress		
Date: Thu 8/21/25		Milestone	♦	Inactive Milestone	\bar{\rightarrow}		al Summary Rollup	External Tas		Manual Progress		
		Summary		Inactive Summary		Manu	al Summary	External Mi	lestone \Diamond			